BRHAT BANGALORE MAHANAGARA PALIKE

INSPECTION REPORT

Sl No	Decription	Details	Remarks
1	Name of Work	Providing SV Streetllight fittings timar controlswichs ACSR control Wire and street lighting accessories in Ward no-13	
2	Estimate Cost	15.00 Lakhs	
3	Administrative Approved No and Date	BBMP/JC/CE/AA/26/16-17, Date.27.06.2016	
4	Technical sanction No. and Date	BBMP/EE/ELE/DZ/TS/08/16-17, Date. 27.06.2016	
5	Job Code No. and P Code No.	013-16-000029	
6	Tender Direct Entrested to KRIDL	Not Applicable	
7	if Tender, Tender Notification No. Date and Publication in daily news Paper	EE/ELE/DZ/TN/GN/01/16-17, Dt: 24.06.2016 SAMYUKTA KARNATAKA e-Procurement	
8	Tender Approved Details	Not Applicable	
9	Work Order No and Date	EE/ELE/DZ/WO/06/16-17, Dt: 03.11.2016	
10	Stipulation time of Completion	90 Days	
11	Actiual Date of Commencement	03/11/16	
12	Actiual Date of Completion	02/02/17	

Executive Engineer (Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone

13	Delay if any	Nil	
14	Reson for Delay	Nil	
15	Payment made till date.	Nil	
16	Status of Work	Completed	
17	Photograph verfied	Enclosed	
18	Date of Inspection	19.12.16	
19	MB No. and Page No.	MB No. 5121 Page No. 512059-512074	
20	BR No. and Date	41/16-17 10.11.2016	
21	Section officer	Sri K.N Babureddy JE	
22	Sub Division Office	Sri Rajendra Naik AEE	
23	Observation		
a	Work Quality	Satisfactory	
b	Comments	Work completed as per MB	

Executive Engineer (Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone

Executive Engineer (Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone

2.7